

Perry County Courthouse Weekly Summary

Updated 1/12/24



Attic Bricks Re-laid 1/12/24



Stone Belt Repointing 1/12/24



East Elevation Scaffolding 1/12/24

Construction Activities

- Smaller Newel Post Removed And Ready For Replication.
- Temporary Heaters Installed on the Ground, 1st, And 2nd Floors Of The Courthouse.
- Scaffolding On The South Side Of The Building 80% Complete.
- Masonry Bricks Re-laid On North Side Of The Attic
- Masons Began Repointing Stone Belt On East Elevation

Total Manhours Worked To Date

- 6,673 Hours

Requests for Information (RFI's)

- RFI 025

Submittals

- None At This Time

Weekly Weather Report

- Rainy Weather Affected Scaffolding Progress 1/12/24.

Cost Risk Exposure

- Schooley Caldwell Released Phase 2 Permit Bid Set 11/9/23. Initial Bids To CK Were Due On 12/15/23 From Potential Bidders. CK To Start Scope And Bid Reviews.