

# Perry County Courthouse Weekly Summary

Updated 1/19/24



Attic Masonry Wall Steel Delivered  
1/19/24



Ludowici Tile Stored Onsite  
1/19/24



East Elevation Scaffolding 1/19/24

## Construction Activities

- Scaffolding On The South Side Of The Building 80% Complete.
- Masonry Bricks Re-laid On North Side Of The Attic
- Masons Began Repointing Stone Belt On East Elevation
- Ludowici Tile Delivered To Jobsite

## Total Manhours Worked To Date

- 6,925 Hours

## Requests for Information (RFI's)

- RFI 025
- RFI 026

## Submittals

- None At This Time

## Weekly Weather Report

- Masons Pulled Offsite Due To The Cold Weather This Week
- Due To Expected Winter Storm On Friday Morning No Workers Will Be Onsite During The Day

## Cost Risk Exposure

- Initial Bids To CK Were Due On 12/15/23 From Potential Bidders. CK To Start Scope And Bid Reviews.