


Perry County Courthouse Weekly Summary

Updated 1/5/24



Plywood Sheathing Over Main Courtroom
Ceiling 1/5/24



Sandstone
Animal
Carvings As
Seen On The
East Exterior
Elevation



East Elevation Scaffolding 1/5/24

Construction Activities

- Plywood Sheathing Over Main Courtroom Ceiling Complete.
- Smaller Newel Post Removed And Ready For Replication.
- Replicated Cast Iron Ornaments Have Been Sent To Jobsite By O.K. Foundry.
- Temporary Heaters Installed on the Ground, 1st, And 2nd Floors Of The Courthouse.
- Scaffolding On The South Side Of The Building To Be Completed Next Week.

Total Manhours Worked To Date

- 6,379 Hours

Requests for Information (RFI's)

- RFI 024

Submittals

- None At This Time

Weekly Weather Report

- Weather Did Not Affect Jobsite.

Cost Risk Exposure

- Schooley Caldwell Released Phase 2 Permit Bid Set 11/9/23. Initial Bids To CK Were Due On 12/15/23 From Potential Bidders. CK To Start Scope And Bid Reviews.