

Perry County Courthouse Weekly Summary

Updated 9/1/23



Temporary Stair Protection Installed



Selective Demo in Court Room



Selective Demo Continuing On 1st Floor

Construction Activities

- Selective Demo on 1st & 2nd Floor Continues
- Historic Radiators Placed in Storage
- Electrical Make-Safe Inspection Passed
- Temporary Power Pole Set for Trailer

Total Manhours Worked To Date

- 1,736 Hours

Requests for Information (RFI's)

- RFI 007 – Built in Owner Furniture
- RFI 009 – Storefront Door Present on First Floor
- RFI 010 – Existing Multi-Level Vertical Chase
- RFI 011 – Courtroom Double Door

Submittals

- None at this time

Weekly Weather Report

- No Rain Events Affecting Project Work

Cost Risk Exposure

- CK Estimating Team Awaiting Approval For GMB-1b