

Perry County Courthouse Weekly Summary

Updated 11/10/23



Exterior Pull Planning Session 11/9/23

Construction Activities

- Phase 1 Construction Complete
- Ongoing Design Meetings
- Exterior Pull Plan Meeting Took Place 11/9/2023. Involved Masonry, Scaffolding, Roofing, and Steel Construction
- Exterior Work Estimated To Start On 11/27/23.

Total Manhours Worked To Date

- 4,404 Hours

Requests for Information (RFI's)

- None at this time

Submittals

- 05 12 00-001 Structural Steel Shoring
- 05 12 00-003 Attic Structural Steel Framing
- 26 32 10 Emergency Generator (Natural Gas) – Rev 01

Weekly Weather Report

- No Rain Events Affecting Project Work

Cost Risk Exposure

- Schooley Caldwell Released Phase 2 Permit Bid Set 11/9/23. CK Project Team To Review.