

Perry County Courthouse Weekly Summary

Updated 12/8/23



Scaffolding North Elevation 12/8/23



Beta Max
Installed
12/8/23



Historic Stair
Exploration
12/8/23

Construction Activities

- Ongoing Design Meetings
- North Elevation Scaffolding 80% Complete
- Beta Max Installed On Scaffolding
- Prebid Phase 2 Walkthrough Friday 8th with Potential Bidders
- Historic Stair Parts Removed for Future Recreation in Phase 2

Total Manhours Worked To Date

- 5,000 Hours

Requests for Information (RFI's)

- None at this time

Submittals

- None at this time

Weekly Weather Report

- Weather Did Not Affect Jobsite

Cost Risk Exposure

- Schooley Caldwell Released Phase 2 Permit Bid Set 11/9/23. CK Project Team Currently Bidding Phase 2 Work.