

Perry County Courthouse Weekly Summary

Updated 2/2/24



Installation Of North Elevation Steel
From Exterior 1/31/24



Steel Install Along The Inside of the North
Attic Wall 2/2/24



Top Level Of Scaffold Along the East
Elevation 2/2/24

Construction Activities

- Scaffolding On The South Side Of The Building 80% Complete – Scaffold Crew Back Onsite The Week Of 2/5.
- Majority Of The Masonry Wall Along North Elevation In The Attic Has Been Rebuilt
- Continued Onsite Walkthroughs With Potential Subcontractors.
- CK Iron Workers Started Installation Of Steel On The North Elevation Of The Attic.
- Steel Beam Samples Were Sent Out For Weldability & Strength Testing.

Total Manhours Worked To Date

- 7,226 Hours

Request For Information (RFI's)

- None At This Time

Submittals

- None At This Time

Weekly Weather Report

- No Work Was Delayed Due To Weather

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review.