

Perry County Courthouse Weekly Summary

Updated 2/9/24



South Side Scaffolding Completed
2/9/24



North Elevation Attic Support Steel
2/9/24



West Side Scaffolding 2/9/24

Construction Activities

- Scaffolding On The South Side Of The Building 100% Complete. West Side Scaffolding To Be Completed By End Of Following Week.
- CK Iron Workers Completed Majority Of The Install Of Support Steel On the North Elevation Of The Attic.
- Spectrum Removed Overhead Fiber Line Above West Side Scaffolding 2/6.
- Continued Onsite Walkthroughs With Potential Subcontractors.

Total Manhours Worked To Date

- 7,422 Hours

Request For Information (RFI's)

- None At This Time

Submittals

- None At This Time

Weekly Weather Report

- No Work Was Delayed Due To Weather

Cost Risk Exposure

- CK Continuously Reviewing Bids And Identifying Potential Cost Saving Options To Review With Design Team, And Owner.