

# Perry County Courthouse Weekly Summary

Updated 1/26/24



Attic Masonry Knee Wall Complete East  
Side 1/26/24



Attic Masonry Knee Wall West Side  
1/26/24



Spectrum Fiber Line Shown Above  
Scaffolding 1/26/24

## Construction Activities

- Scaffolding On The South Side Of The Building 80% Complete.
- Masonry Knee Wall Completed In Attic
- Masons Began Removing Existing Joints On Stone Belt On East Elevation – Joints To Be Repointed When Weather Improves.
- Onsite Meeting With CK, County, and Spectrum Representatives To Discuss Fiber Relocation In West Alleyway.
- Continued Onsite Walkthroughs With Potential Subcontractors.

## Total Manhours Worked To Date

- 7,030 Hours

## Request For Information (RFI's)

- None At This Time

## Submittals

- None At This Time

## Weekly Weather Report

- No Work Was Delayed Due To Weather

## Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review.