

# Perry County Courthouse Weekly Summary

Updated 8/25/23



Majority of Doors Stored for Reuse



Frames & Doors Removed for Storage



Demo Continues On 2<sup>nd</sup> Floor

## Construction Activities

- Wall Protection Continues to Be Installed
- Portion of Built In Furniture Removed
- Demo on 1<sup>st</sup> & 2<sup>nd</sup> Floor Continues
- Doors To Be Restored Moved To Opera House
- Radiators Removed, Awaiting Storage
- Electrical Make-Safe Completed

## Requests for Information (RFI's)

- RFI 005 – Raised Flooring Demo Ground Floor
- RFI 006 – Intumescent Coating on Spray Foam

## Submittals

- None at this time

## Weekly Weather Report

- No Rain Events Affecting Project Work

## Cost Risk Exposure

- CK Estimating Team Working On Finalizing GMP 1b. To Be Released Next Week.