

# Perry County Courthouse Weekly Summary

Updated 9/29/23



Before MEP Removal In Attic



After MEP Removal In Attic



Insulation Demo Of Main Courtroom Ceiling

## Construction Activities

- MEP Demo Ground, 1<sup>st</sup>, And 2<sup>nd</sup> Floors Complete
- MEP Removal/ General Cleanup In Attic Complete
- Attic Insulation Removal Ongoing

## Total Manhours Worked To Date

- 3,398 Hours

## Requests for Information (RFI's)

- RFI 017 – IT Room Finish Clarifications
- RFI 018 – Possible Structural Deficiencies

## Submittals

## Weekly Weather Report

- No Rain Events Affecting Project Work

## Cost Risk Exposure

- CK Estimating Team Presented Revised GMP-1b To Commissioners For Approval 9/27/23