

Perry County Courthouse Weekly Summary


Updated 10/13/23



Ramp Demo On Ground Floor



Raised Wood Flooring Demo Ground Floor



Temp Lighting Installed Above Main
Courtroom Ceiling

Construction Activities

- Attic Insulation Removal Complete
- Raised Wood Flooring On Ground Floor Completed – RFI 005 Work
- Final Demo Cleanup Completed
- Ramp Demo On Ground Floor Complete

Total Manhours Worked To Date

- 3,972 Hours

Requests for Information (RFI's)

Submittals

Weekly Weather Report

- No Rain Events Affecting Project Work

Cost Risk Exposure

- Perry County Commissioner's Signed Revised GMP-1B 10/11/23