

Perry County Courthouse Weekly Summary

Updated 10/6/23



Before Insulation Removal In Attic



After Insulation Removal In Attic



Brick Wall Demo Ground Floor Bathroom

Construction Activities

- Attic Insulation Removal Complete
- Demo of Brick Bathroom Wall, And Non-Historic Tile Complete – RFI 016, 013 Work
- Raised Wood Flooring On Ground Floor Ongoing – RFI 005 Work
- Final Demo Cleanup Ongoing

Total Manhours Worked To Date

- 3,710 Hours

Requests for Information (RFI's)

- RFI 018 – Possible Structural Deficiencies

Submittals

Weekly Weather Report

- No Rain Events Affecting Project Work

Cost Risk Exposure

- CK Estimating Team Presented Revised GMP-1b To Commissioners For Approval 9/27/23 – Awaiting Final Owner Approval