

Perry County Courthouse Weekly Summary

Updated 12/15/23



Scaffolding East Elevation 12/15/23



Scaffolding North Elevation
12/15/23



Scaffolding West Elevation 12/15/23

Construction Activities

- Ongoing Design Meetings
- North Elevation Scaffolding 100% Complete
- Scaffolding On East, And West Elevation Have Started
- Fencing Reinstalled At East Side Of Courthouse
- Prebid Phase 2 Walkthrough Friday 8th with Potential Bidders

Total Manhours Worked To Date

- 5,356 Hours

Requests for Information (RFI's)

- None at this time

Submittals

- None at this time

Weekly Weather Report

- Weather Did Not Affect Jobsite

Cost Risk Exposure

- Schooley Caldwell Released Phase 2 Permit Bid Set 11/9/23. Initial Bids To CK Were Due On 12/15/23 From Potential Bidders. CK To Start Scope And Bid Reviews.