

Perry County Courthouse Weekly Summary

Updated 2/16/24



South & West Side Scaffolding 2/9/24



North & West Side Scaffolding 2/9/24



Ornamental Animal Head Seen From
West Side Scaffolding 2/16/24

Construction Activities

- Scaffolding On Each Side Of The Courthouse Is 100% Complete And Is Green Tagged For Use. Tower Scaffolding Erection To Follow After Roof Sheathing.
- CK Iron Workers Completed Installation Of Support Steel On the north Elevation Of The Attic. Remainder Of Attic Steel To Be Delivered Onsite On 2/16.
- Ameritech Removed Communication Line From West Side Of Building 2/13.
- Continued Onsite Walkthroughs With Potential Subcontractors.

Total Manhours Worked To Date

- 7,623 Hours

Request For Information (RFI's)

- None At This Time

Submittals

- 06 10 53 Rough Carpentry
- 07 22 16 Roof Board Insulation
- 07 32 13 Clay Roof Tile
- 07 54 00 TPO Roofing
- 07 62 00 Sheet Metal & Flashing
- 07 72 00 Roof Accessories

Weekly Weather Report

- No Work Was Delayed Due To Weather

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review.