

Perry County Courthouse Weekly Summary

Updated 2/23/24



South Attic Knee Wall 2/23/24



South Attic Knee Wall 2/23/24



Mortar Joints Removed From
Sandstone 2/23/24

Construction Activities

- Continued Onsite Walkthroughs With Potential Subcontractors.
- Masons Continued Work In The Attic With Focus On South Knee Wall.
- Beginning Of This Week, Masons Started Removing Mortar Joints On West & South Building Elevations.
- Masons Continued Developing Field Mockups For Mortar Color Comparison
- CK Working With Window Supplier And Installer On Field Measuring And Shop Drawings.
- CK, Design Team, And Potential MEP Subcontractors To Meet Onsite Next Week To Review Scope Packages.

Total Manhours Worked To Date

- 7,719 Hours

Request For Information (RFI's)

- None At This Time

Submittals

- None At This Time

Weekly Weather Report

- No Work Was Delayed Due To Weather.

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review. County Commissioners Approved GMP-1C.