

Perry County Courthouse Weekly Summary

Updated 3/1/24



East Elevation Stone Patching Prep
3/1/24



Stone Patching Mockup & Samples
3/1/24



Stone Cleaning Mockup 3/1/24

Construction Activities

- Masons Continued Work On Stone Patching Prep, Stone Patching Samples, and Stone Cleaning Samples.
- Window Supplier To Be Onsite Next To Field Measure Openings.
- Roofing Contractor To Meet Onsite Next Week For Preconstruction Meeting. Mobilization Expected Late Next Week.
- Scaffolding Contractor To Be Onsite Next Week To Install Trash Chutes For Roof Demo.
- CK, Design Team, And Potential MEP Subcontractors Met Onsite On 2/27 To Review Scope Packages.

Total Manhours Worked To Date

- 7,887 Hours

Request For Information (RFI's)

- None At This Time

Submittals

- 07 32 13 – Clay Roof Tiles
- 06 10 53 – Rough Carpentry For Roofing

Weekly Weather Report

- Major Storm Passed Through New Lexington Night Of 2/27. Masons Pulled Off The Following Day.

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review. County Commissioners Approved GMP-1C.