

# Perry County Courthouse Weekly Summary

Updated 4/26/24



Bell Tower Scaffolding 4/26/24



West Elevation  
Chimney  
Scaffolding  
4/26/24



Southeast  
Tower Roofing  
4/26/24

## Construction Activities

- Roofers Completed Removal And Installation Of New Roof Sheathing On The East Towers.
- Scaffolding Erectors Continued Work On Chimney And Bell Tower Scaffolding.
- Masons Continued Mortar & Stone Patching Around The Building.
- CK Iron Workers Continued Work On New Steel In The North West Corner Of The Attic.

## Total Manhours Worked To Date

- 12,876 Hours

## Request For Information (RFI's)

- 6 Open RFI's

## Submittals

- 2 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: None
- Rainy Weather Expected Mid Next Week.

## Cost Risk Exposure

- Perry County Commissioners Approved GMP-2A 4/10/24. CK Continued Working On Finalizing GMP-2B.